

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-022	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
Inadequate manpower to complete scaffolding dismantling activities within proposed work campaign schedule				
Safeguards				
None				
Consequences				
1. Delays to complete dismantling of scaffolding activities, resulting in delays to demobilize from CPP  2. Aggressive schedule and high volume of work to dismantle all scaffolding fixtures as part of demobilization, resulting in increased risk of personnel injuries, unsafe acts, etc.				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To update Project schedule to reflect dismantling of scaffolding fixtures progressively, as highlighted in discipline HUC work packs.				

<b>Response</b>		
None		
<b>Remarks</b>	<b>Actionee</b>	
<b>Attachments</b>		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
<b>COMPANY COMMENTS</b>		<b>Status</b>
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		