

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-130	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
Unavailability of CPP crane operators dedicated to adsorbent and ceramic balls filling / loading activities and throughout night shift - CPP crane operators (2 pax) will also perform work activities at WHA and remote WHPs, hence they may not be available at all times at CPP.				
Safeguards				
None				
Consequences				
High to Continuous demand for Crane usage leading disruptions to other planned work activities at site, and Adsorbent and ceramic balls filling / loading activities resulting in delays to complete work campaign activities.				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To provide information on planned dates and estimated duration for use of platform cranes for adsorbent and ceramic balls filling / loading activities, for Operations Team to plan crane usage for other work activities.				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	Commissioning	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		