

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-110	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-03-27
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
Inadequate clearance for Tripod on top of vessel - clashing with platform new swing object protection structure				
Safeguards				
None				
Consequences				
Unable to perform vessel entry activities from top of vessel, requiring site adjustments and rectifications at site, resulting in delays to complete work campaign				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To review HUC work campaign schedule and ensure dropped / swing object protection on MRU Gas / Condensate modules are sequenced to be installed upon completion of MRU vessels ceramic balls and adsorbent filling works (considering required material transfer space for cat can, funnel, funnel hose, etc.).				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		