Company 1	Project Name			Logo 2					
Close Out Sheet									
PSD-HUC-110	MRU Barge Campaign Post Shutdown Phase CRA			Due Date:	2021-04-10				
Activity	Node			Priority					
		BRG-CPP							
Project Phase			Guideword						
MRU Integration Project Post-Shutdown Phase									
Causes									
Inadequate clearance for Tripod on top of vessel - clashing with platform new swing object protection structure									
Safeguards									
Consequences  Unable to perform vessel entry activities from top of vessel, requiring site adjustments and rectifications at site, resulting in delays to complete work campaign									
Initial risk	Residual Risk								
None	No	ne							
Recommendations/ Actions									
To review HUC work campaign schedule and ensure dropped / swing object protection on MRU Gas / Condensate modules are sequenced to be installed upon completion of MRU vessels ceramic balls and adsorbent filling works (considering required material transfer space for cat can, funnel, funnel hose, etc.).									

Response						
None						
Remarks			Actionee			
Attachments						
Organisation	MMHE	Signature:	Date:			
Disipline and Subdisiplin	ne HUC	Signature:		Date:		
COMPANY COMMENT	rs			Status		
					Agree	
					Agree with comments	
					Disagree	
					To be followed	
COMPANY Lead Discipli	ne:	Signature:		Date:		
COMPANY Lead Safety:		Signature:		Date:		
COMPANY Rep (Engineering Coordinator):		Signature:		Date:		
	ocument is the proprietary to North Oil Company. It mu documents are uncontrolled and considered as "for info				Jorth Oil Company. Printed	