Company 1	Project Name				Logo 2			
Close Out Sheet								
PSD-HUC-094	MRU Barge Campaign Post Shutdown Phase CRA				2021-04-10			
Activity	Node	Facility						
BRG-CPP								
Project Phase Guideword								
MRU Integration Project Post-Shutdown Phase								
Causes								
Incorrect Sizing capacity of N2 Isotanks and adequacy of He bottles								
Safeguards								
None								
Consequences								
Unable to carry out leak tests	as planned, resulting in delays to complete wo	rk campaign						
Initial risk	Residual Risk							
None	No	ne						
Recommendations/ Actions								
To ensure that Leak test skid sizing calculations for N2 isotanks and Helium bottles, are								

tabulated and included as part Leak Test Procedure and Work Pack, including monitoring at site.

To also describe logistics arrangement and time frame for mobilization of additional N2 tanks and Helium bottles to site, as contingency for planned work campaign activities.

Response					
None					
Remarks			Actionee		
Attachments					
Organisation	MMHE	Signature:	Date:		
Disipline and Subdisiplin	ne HUC	Signature:		Date:	
COMPANY COMMENT	rs				Status
					Agree
					Agree with comments
					Disagree
					To be followed
COMPANY Lead Discipli	ne:	Signature:		Date:	
COMPANY Lead Safety:		Signature:		Date:	
COMPANY Rep (Engineering Coordinator):		Signature:		Date:	
	ocument is the proprietary to North Oil Company. It mu documents are uncontrolled and considered as "for info				Jorth Oil Company. Printed