

Company 1	Project Name		Logo 2	
Close Out Sheet				
PSD-HUC-077	MRU Barge Campaign Post Shutdown Phase CRA		Due Date:	2021-03-27
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase		Guideword		
MRU Integration Project Post-Shutdown Phase				
Causes				
<p>Pressurized hose routed to MRU Skid, Overboard,</p> <ol style="list-style-type: none"> 1. Improper hose routing, laying or inadequate securing methods 2. Inadequate hose protection during work activities - exposed at work area, unrestricted access, impacts from surrounding work activities 3. Damaged / deteriorated hose and fittings 				
Safeguards				
None				
Consequences				
Unsafe work conditions leading to Projectiles due to hose or fitting burst-off resulting in personnel injuries / fatality, asset damage.				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To ensure adequate protection are provided as per Hess requirement for connection of pressurized hoses, e.g. to install whipcheck safety cable. To describe requirement in Leak Test procedure, work pack and JSA.				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		