Company 1	Project Name				Logo 2				
Close Out Sheet									
PSD-HUC-073	MRU Barge Campaign Post Shutdown Phase CRA			Due Date:	2021-03-27				
Activity	Node	Facility		Priority					
	BRG-CF		BRG-CPP	-					
Project Phase	Guideword								
MRU Integration Project Post-Shutdown Phase									
Causes									
Inadequate bunding and deck camber at N2 liquid tank and pump area to drain and contain spillage (Deck camber - sloped deck to allow draining of spilled liquid to collection / isolation point)									
Safeguards									
None									
Consequences									
Unsafe conditions due to unable contain Spillage of N2 liquid at work site, resulting in personnel injuries (cold burns, frost bite, etc.) and platform deck damage requiring repair and rectification works.									
Initial risk	Residual Risk								
None	No	ne							
Recommendations/ Actions									
To review suitability of proposed storage area and ensure appropriate bunding method (e.g. suitable capyas layered with wooden planks), deck camber, area restriction and controls									

considering escape routes, etc. are provided at N2 tank storage area.

To then reflect in Leak Test Procedure, Work Pack and JSA, and develop a specific liquid N2 spill contingency procedure.

Response					
None					
Remarks			Actionee		
Attachments					
Organisation	MMHE	Signature:	Date:		
Disipline and Subdisiplin	ne HUC	Signature:		Date:	
COMPANY COMMENT	rs			Status	
					Agree
					Agree with comments
					Disagree
					To be followed
COMPANY Lead Discipli	ne:	Signature:		Date:	
COMPANY Lead Safety:		Signature:		Date:	
COMPANY Rep (Engineering Coordinator):		Signature:		Date:	
	ocument is the proprietary to North Oil Company. It mu documents are uncontrolled and considered as "for info				Jorth Oil Company. Printed