

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-088	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-03-27
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
<p>1. PSV vent line (tail pipe) not routed to safe area - away from walkways, escape routes, equipment in proximity</p> <p>2. PSV Vent line Close-to BRG-CPP air intakes</p>				
Safeguards				
None				
Consequences				
Unsafe conditions , resulting in personnel injuries from trips or falls, due to sudden PSV relief, and platform equipment damage.				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
<p>To check and confirm with leak test contractor on required safe distance for PSV safe venting.</p> <p>To then ensure PSV vent line is routed at a safe area - away from walkways, escape routes, equipment in proximity and air intakes to BRG-CPP manned area.</p>				

<b>Response</b>		
None		
<b>Remarks</b>	<b>Actionee</b>	
<b>Attachments</b>		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
<b>COMPANY COMMENTS</b>		<b>Status</b>
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		