Company 1	Project Name				Logo 2				
Close Out Sheet									
PSD-HUC-050	MRU Barge Campaign Post Shutdown Phase CRA			Due Date:	2021-03-27				
Activity	Node	Facility BRG-CPP		Priority					
Project Phase			Guideword						
MRU Integration Project Post-Shutdown Phase									
Causes									
Removal of deck grating to perform piping material transfer work activities									
Safeguards									
None									
Consequences									
Unsafe conditions leading to prinjuries	personnel falling to deck below resulting in pers	onnel injurie	s / fatality, or slips, trips	, falls resultii	ng in personnel				
Initial risk	Res	sidual Risk							
None	No	ne							
Recommendations/ Actions									
To ensure work packs describe work steps and proposed control measures for removal and reinstallation of platform grating (i.e. temporary barricade, drop zone identification on deck below, etc.)									

To also identify suitable locations for grating removal considering access, clashes with platform structural beams, live equipment, and describe method for removing grating (bolted grating).

Response					
None					
Remarks			Actionee		
Attachments					
Organisation	MMHE	Signature:	Date:		
Disipline and Subdisiplin	ne HUC	Signature:		Date:	
COMPANY COMMENTS				Status	
					Agree
					Agree with comments
					Disagree
					To be followed
COMPANY Lead Discipli	ne:	Signature:		Date:	
COMPANY Lead Safety:		Signature:		Date:	
COMPANY Rep (Engineering Coordinator):		Signature:		Date:	
	ocument is the proprietary to North Oil Company. It mu documents are uncontrolled and considered as "for info				Jorth Oil Company. Printed