

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-052	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
Incorrect storage area of chemicals - acid materials				
Safeguards				
None				
Consequences				
Personnel injuries due to direct contact or exposure to acid chemicals, chemical spillage on deck.				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
For stainless steel piping spools that are cleaned via acid pickling on AWB, to confirm method of inspections (e.g. visual if accessible, if not via boroscope) and cleaning (e.g. blower), upon transfer of spool from AWB to CPP for tie-in works. To then update Post-Shutdown HUC work pack as required.				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		