Company 1	Project Na	Logo 2						
Close Out Sheet								
PSD-HUC-053	MRU Barge Campaign Post Shutdown Phase CRA			Due Date:	2021-03-27			
Activity	Node	Facility	Priority					
Project Phase BRG-CPP Guideword								
MRU Integration Project Post-Shutdown Phase								
Causes								
1. Failure of test spools, bolts, blanks, equipment.								
2. Incorrect / inadequate procedures and controls for work activities.								
3. Human errors - lack of supervision, coordination of work issues.								
Safeguards								
Consequences								
Overpressure of testing equip equipment damage and vesse	ment assembly on deck leading to Projectiles, el damage.	resulting in a	asset damage, personne	l injuries / fa	tality, HUC			
Initial risk	Residual Risk							
None	No	ne						
Recommendations/ Actions								
To confirm if there will be restricted personnel movement on AWB Deck during hydrotest								

To then propose mitigation measures for safe access passage on AWB deck and reflect in a relevant HUC safe work procedure (e.g. physical barricade at hydrotest area to reduce risks of projectiles to walkway area, HUC equipment stored on deck, etc.).

To then review and verify proposed control measures for work activities with AWB (SKOM).

Response						
None						
Remarks			Actionee			
Attachments						
Organisation	MMHE	Signature:	Date:			
Disipline and Subdisiplin	ne HUC	Signature:		Date:		
COMPANY COMMENTS				Status		
					Agree	
					Agree with comments	
					Disagree	
					To be followed	
COMPANY Lead Discipli	ne:	Signature:		Date:		
COMPANY Lead Safety:		Signature:		Date:		
COMPANY Rep (Engineering Coordinator):		Signature:		Date:		
	ocument is the proprietary to North Oil Company. It mu documents are uncontrolled and considered as "for info				Jorth Oil Company. Printed	