

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-086	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
N2 locally vented - For utility systems leak tests				
Safeguards				
None				
Consequences				
Risk of asphyxiation if routed to area where there is minimum natural ventilation (blockage of equipment, structure), resulting in personnel injuries / fatality				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To ensure that N2 is routed / discharged to overboard and hose secured at site (N2 locally vented is not allowed). To describe requirement in Leak Test Procedure and Work Pack.				

<b>Response</b>		
None		
<b>Remarks</b>	<b>Actionee</b>	
<b>Attachments</b>		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
<b>COMPANY COMMENTS</b>		<b>Status</b>
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		