Company 1	Project Name			Logo 2					
Close Out Sheet									
PSD-HUC-077	MRU Barge Campaign Post Shutdown Phase CRA				2021-03-27				
Activity	Node	Facility		Priority					
		BRG-CPP							
Project Phase			Guideword						
MRU Integration Project Post-Shutdown Phase									
Causes									
Pressurized hose routed to MRU Skid, Overboard,									
Inproper hose routing, laying or inadequate securing methods									
2. Inadequate hose protection during work activities - exposed at work area, unrestricted access, impacts from surrounding work activities									
Damaged / deteriorated hose and fittings									
3. Damaged / deteriorated hose and hittings									
Safeguards									
Consequences Unsafe work conditions leading to Projectiles due to hose or fitting burst-off resulting in personnel injuries / fatality, asset damage.									
Initial risk	Res	idual Risk							
None	No	ne							
Recommendations/ Actions									
To ensure adequate protection are provided as per Hess requirement for connection of pressurized hoses, e.g. to install whipcheck safety cable. To describe requirement in Leak Test procedure, work pack and JSA.									

Response					
None					
Remarks			Actionee		
Attachments					
Organisation	MMHE	Signature:	Date:		
Disipline and Subdisiplin	ne HUC	Signature:		Date:	
COMPANY COMMENT	rs				Status
					Agree
					Agree with comments
					Disagree
					To be followed
COMPANY Lead Discipli	ne:	Signature:		Date:	
COMPANY Lead Safety:		Signature:		Date:	
COMPANY Rep (Engineering Coordinator):		Signature:		Date:	
	ocument is the proprietary to North Oil Company. It mu documents are uncontrolled and considered as "for info				Jorth Oil Company. Printed