

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-050	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
Removal of deck grating to perform piping material transfer work activities				
Safeguards				
None				
Consequences				
Unsafe conditions leading to personnel falling to deck below resulting in personnel injuries / fatality, or slips, trips, falls resulting in personnel injuries				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To ensure work packs describe work steps and proposed control measures for removal and reinstallation of platform grating (i.e. temporary barricade, drop zone identification on deck below, etc.) To also identify suitable locations for grating removal considering access, clashes with platform structural beams, live equipment, and describe method for removing grating (bolted grating).				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		