

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-024	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
Dismantling scaffold fixtures and material handling in close proximity to existing platform equipment or field instruments				
Safeguards				
None				
Consequences				
Unsafe acts - damage existing platform equipment and field instruments, requiring repair / replacement - minor LOPC risks resulting in personnel injuries, asset damage requiring repair, replacement and clean-up				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
To include requirement in Scaffolding dismantling HUC Work Pack for review of work site and proximity of work activities to platform structure, equipment including instruments. To then ensure work area controls are reflected in JSA specific to Scaffolding dismantling, removal and material transfer activities, including type of rigging / lifting aids.				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		