

Company 1	Project Name			Logo 2
Close Out Sheet				
PSD-HUC-017	MRU Barge Campaign Post Shutdown Phase CRA			Due Date: 2021-04-10
Activity	Node	Facility	Priority	
		BRG-CPP		
Project Phase			Guideword	
MRU Integration Project Post-Shutdown Phase				
Causes				
<p>Inadequate separation between air intake and exhaust, or distance from hazardous area</p> <p>Current proposed habitat ducting is 5m in length and blower has been sized considering this ducting length</p>				
Safeguards				
None				
Consequences				
<p>Unsafe conditions due to improper ventilation - Source of ignition causing Increased risk of fire & explosion in event of hydrocarbon LOPC, resulting in personnel injuries / fatalities, major platform asset and environmental impacts.</p>				
Initial risk		Residual Risk		
None		None		
Recommendations/ Actions				
<p>To review proposed habitat locations and establish additional consumables and spares required for safe routing of pressurized habitat air intake and exhaust duction, and reflect in TEC list.</p>				

Response		
None		
Remarks	Actionee	
Attachments		
Organisation	MMHE	Signature: Date:
Disipline and Subdisipline	HUC	Signature: Date:
COMPANY COMMENTS		Status
		<input type="checkbox"/> Agree
		<input type="checkbox"/> Agree with comments
		<input type="checkbox"/> Disagree
		<input type="checkbox"/> To be followed
COMPANY Lead Discipline:	Signature:	Date:
COMPANY Lead Safety:	Signature:	Date:
COMPANY Rep (Engineering Coordinator):	Signature:	Date:
<small>The information contained in this document is the proprietary to North Oil Company. It must not be reproduced, stored, disclosed to any third party or used for any purpose not authorized by North Oil Company. Printed documents are uncontrolled and considered as "for information only". Reference should always be made to the on-line EDMS for the updated version</small>		